

COBALT RIDGE AUTOMATION

Installed Base Records · Asset Service History Extract

Service history · Sortation Line SR-440

Asset ID	SR-440
Serial	CRA-SR440-2113-0087
Customer	Northstar Retail Distribution
Site	Joliet Distribution Center, Building 2, Outbound
Commissioned	14 September 2024
Warranty status	Active, expires 14 September 2026
Baseline	CR-SR440-3.2 (controls set 2025.11)
Service visits	6
Open findings	1
Extract generated	17 April 2026

Visit log

Visit 1 · 22 September 2024 · Commissioning handover

Cobalt Ridge · Technician: J. Whitfield

Full commissioning sequence completed and signed. Throughput verified at 11,400 units per hour sustained. Baseline CR-SR440-3.1 released to site. Customer maintenance team trained on daily checks.

Visit 2 · 3 March 2025 · Scheduled preventive maintenance

Cobalt Ridge · Technician: J. Whitfield

Schedule B tasks completed. Belt tension adjusted on infeed. No findings.

Visit 3 · 19 September 2025 · Scheduled preventive maintenance

Cobalt Ridge · Technician: A. Nakamura

Schedule B tasks completed. Two divert photo-eyes replaced under consumables. Controls set updated to 2025.11 and baseline reissued as CR-SR440-3.2. Customer signed acceptance of the revised baseline.

Visit 4 · 18 January 2026 · Scheduled preventive maintenance

Cobalt Ridge · Technician: A. Nakamura

Schedule B tasks completed. **Finding recorded and left open:** main sort drive case temperature measured 64C under sustained load, against a nominal expectation of 52C to 58C for this duty. No fault codes present and no line stop observed during the visit. Advised site to monitor and to check bay ventilation. Recommended a follow-up thermal survey within ninety days.

Finding reference: SF-2026-0114. Status at extract: OPEN. No follow-up visit recorded.

Visit 5 · 6 April 2026 · Third-party work, recorded from customer notification

Not a Cobalt Ridge visit · Recorded 9 April 2026 from customer email

Site advised that a contract maintenance provider replaced the main sort drive and adjusted controls parameters. No prior authorization request was received by Cobalt Ridge for this work. Copy of the third-party work order requested from the customer on 9 April. Not received as of this extract.

Note added by A. Nakamura: this work was not performed under the service agreement and the installed component has not been qualified against the baseline.

Visit 6 · 11 April 2026 · Remote evidence review

Cobalt Ridge · Reliability and Controls Engineer: M. Alvarez

Remote pull of controls configuration against released baseline CR-SR440-3.2. Three parameters differ from the released values. Differences correspond to the period around 6 April. No approval record exists for the changes. Flagged to Aftermarket Operations for warranty review.

Summary

Category	Count	Comment
Scheduled maintenance visits	3	All Schedule B tasks completed on interval
Corrective visits by Cobalt Ridge	0	No covered repair performed to date
Third-party interventions recorded	1	Drive replacement, 6 April 2026, unauthorized
Open findings	1	SF-2026-0114, elevated drive temperature, January 2026

Illustrative document created for the FUSION 2026 demonstration. Cobalt Ridge Automation and Northstar Retail Distribution are fictional.